


**ENGINEER'S STATUS REPORT  
HARRIS COUNTY FRESH WATER SUPPLY DISTRICT No. 61**

July 28, 2021



Prepared by William G. Rosenbaum, P.E. #45894  
Lockwood, Andrews & Newnam, Inc., TBPE Firm #F-2614

**A. Design – Construction Projects**

1. Water and Sanitary Relocations: North Eldridge Parkway at FM 1960 (12094) –

<u>Tasks</u>	<u>Date</u>	<u>Status</u>
<b><u>TxDOT Construction</u></b>	<b><u>Previous Schedule</u></b>	<b><u>New Schedule</u></b>
Bid	February 2021	Nov 2021
Award	March 2021	Dec 2021
Notice to Proceed	<b>June 2021</b>	<b>March 2022</b>
<b><u>TxDOT Reimbursement Agreement with HCFWSD #61</u></b>		
Phone meeting with TxDOT on Reimbursements	9/23/2020	Completed
Follow-up phone meeting with TxDOT	10/28/2020	Completed
Prepare Draft Reimbursement for Client Review	2/17/2021	Completed
Submit Draft Reimbursement Agreement to TxDOT	6/29/2021	Completed
Submit Final Reimbursement Agreement to TxDOT	<b>7/29/2021</b>	
Execute Final Reimbursement Agreement	<b>8/15/2021</b>	
<b><u>HCFWSD #61 Easements</u></b>		
44 Easement Surveys sent to Smith, Murdaugh	3/1/2020	Completed
5 Easement Surveys updated	6/1/2020	Completed
Receive easement values from Appraisers	8/14/2020	Completed
Receive estimated legal fees from Smith, Murdaugh	8/26/2020	Completed
Condemnation Hearing held for LS Fee & All Easements	3/1/2021	Completed
Condemnation 2 <sup>nd</sup> Hearing (45 days after 1 <sup>st</sup> Hearing)	4/15/2021	Completed
Condemn. Commissioner's award TxDOT portion of LS site	4/15/2021	Completed
Easements granted or possession obtained		On-going
Balance of Easements to be acquired by	6/1/2021	
<b><u>HCFWSD #61 Water &amp; Sanitary Relocations</u></b>		
Notice to Proceed (150 Contract Days)	3/24/2021	Completed
Board Action-Review and Approve Change Order 1	3/24/2021	Completed
Submittal Review & Approval	4/5/2021	Completed
Contractor to order PVC Pipe	4/8/2021	Completed
Contractor's PVC Pipe delivered to WWTP 2	5/8/2021	Completed
Start Construction Date (after receipt of easements)		
Earliest Construction Completed Date (150 CD)		
Latest Construction Completed Date (150 CD)		

**ACTION ITEM** – Review and approve Pay Application 1, pages 5 – 10.

2. Sanitary Sewer Phase 7 & 9 Rehabilitation (12169) (BI 18) –The contractor is King Solution Services. Pay Application 8 was approved at the 4/28/21 Board meeting.
3. WWTP No. 2 (Hastings Green) Lift Station Rehabilitation (12176) – The Preliminary Engineering Report was presented to the Board at the 2/12/20 meeting. The rehab plans are being prepared.
4. WWTP No. 1 (Barwood) Lift Station & Remaining District Lift Stations – The Preliminary Engineering Report was presented to the Board at the 2/19/20 meeting.

## **B. Construction Warranty Status**

None currently

## **C. Permit / Plan Status**

1. America's Water Infrastructure Act (AWIA) of 2018 – The Risk and Resilience Assessment was certified and submitted to the EPA on **6/14/2021**. The Emergency Response Plan is due on **12/14/21**.
2. Barwood WWTP No. 1 – TPDES Discharge Permit 10876-001  
Issued: 7/18/2017, Expires: **3/1/2022**. Start permit renewal on **3/1/2021** and submit by **9/1/2021**.
3. Barwood WWTP #1 - Storm Water Pollution Prevention Permit (SWPPP)  
Issued: 8/14/2016, Expires: **8/14/2021** and due within **90 days**. Start permit renewal on **8/14/2021**.
4. Hastings Green WWTP No. 2 - TPDES Permit No. 10876-002  
Issued: 7/6/2017, Expires: **3/1/2022**. Start permit renewal on **3/1/2021** and submit by **9/1/2021**.
5. Hastings Green WWTP No. 2 - Storm Water Pollution Prevention Permit (SWPPP)  
Issued: 8/14/16 Expires: **8/14/2021** and due within **90 days**. Start permit renewal on **8/14/21**.
6. Water Conservation Plan (WCP)  
Next Plan Update due: **5/1/2024**
7. Drought Contingency Plan (DCP)  
Next Plan Update due: **5/1/2024**
8. TCEQ Emergency Preparedness Plan  
Approved by TCEQ: 4/26/10, submitted to the County Judge, Public Utility Commission, Texas Department of Emergency Management and the Harris County Office of

Emergency Management.

9. Water Monitoring Plan  
Prepared and sent to the Assistant General Manager on 9/1/20

#### **D. Miscellaneous Projects**

1. Buildout Projections & System Capacity – We received approval of the ACR from the TCEQ on 5/28/2021. The requirement for Elevated Storage has been reduced from 100 gallons per connection to 70 gallons per connection. The existing system of 6,939 connections and the future system of 7600 connections will be provided service in one pressure plane. No additional EST's are anticipated.
2. Magellan Pipeline Easement – Assigned 8/9/18. On-going support.
3. NHCRWA – We are designing the Chloramination Systems at each of the #61 Water Plants for the NHCRWA Transmission Line Engineers. The Authority will be funding the construction of these systems with the operations, repair & maintenance to be funded b HCFWSD #61. The Authority sent confirmation letters that they will be handing off the facilities to HCFWSD #61.
4. Capital Improvement Plan (CIP) – No change
5. Bond Issue 18 – No change
6. Bond Issue 19 – No change

#### **E. Site Plans / Utility Commitments**

1. Tract 36F - 1.5628 acres south of Foxburo Drive & east side N. Eldridge Parkway - Plaza North Eldridge LLC is the owner and on 2/10/21 they requested 2,500 gpd capacity for a 17,032 SF Retail Center.
2. Tract \_\_\_\_\_ - 2.46 acre tract, 11003 Jones Road – Annexation Study performed 4/17/19. Proposed 2-story motel with 50 guest rooms, a 2500 SF commercial kitchen and a 2000 SF Banquet Hall. Requesting 12,807 gpd water and wastewater service.
3. Tract \_\_\_\_\_ - 12210 FM 1960 W – Redevelopment of Chase Bank Building site into a 2,325 SF Chipotle Fast Food Restaurant. InvenTrust is the owner. Requesting service to 4.9 ESFC, 1587 gpd Water, 1221 gpd Wastewater.
4. Tract \_\_\_\_\_ - 12611 FM 1960 W – Redevelopment of Steak N Shake into a 3,776 SF Valvoline Oil Service Shop. Requesting service to 1.0 ESFC, 325 gpd Water, 250 gpd Wastewater.
5. Tract \_\_\_\_\_ - 11006 FM 1960 W – Redevelopment of Taco Cabana into a Whataburger Fast Food Restaurant. Requesting service to 6.15 ESFC, 2000 gpd Water, 1538 gpd

Wastewater.

**F. Potential Annexations**

No current activity

G:\Office-Groups\LAN\Group25\1890\001 General\100 Eng Reports\Eng Reports 2021\3rd Quarter Bd Meetings\61 ER 072121.doc

APPLICATION FOR PAYMENT  
 FM 1960 AND ELDRIDGE PKWY UTILITY RELOCATIONS  
 OWNER: HARRIS COUNTY FRESH WATER SUPPLY DISTRICT NO. 61  
 LAN PROJECT NO. 120-12094-000-600 (6.8)  
 CONTRACTOR: PERSONS SERVICES CORP.

APPLICATION NO.: 1 PERIOD: 04/24/21 TO 07/25/21  
 APPLICATION DATE: 07/26/21

CONTRACT TIME

Contract Date:	<u>02/24/21</u>
Notice to Proceed:	<u>04/24/21</u>
Contract Calendar Days & Approved Time Extensions:	<u>150</u>
Calendar Days to Date:	<u>0</u>
Percent Time Used:	<u>0%</u>
Percent Complete:	<u>5%</u>

CONTRACT COST

Original Contract Amount:	<u>\$ 2,380,370.00</u>
Adjustment in Quantities:	<u>\$ -</u>
Net Change Orders (See attached Change Order Summary): (Includes Change Order No. 1)	<u>\$ 34,400.60</u>
Current Contract Amount:	<u>\$ 2,414,770.60</u>
Work Complete to Date: (Materials on Hand Only)	<u>\$ 125,926.00</u>
Less Amount Retained (10%):	<u>\$ (12,592.60)</u>
Less Previous Payment to Contractor:	<u>\$ -</u>
AMOUNT DUE THIS PAYMENT:	<u>\$ 113,333.40</u>

CONTRACTOR'S Certification:

The undersigned CONTRACTOR certifies that: (1) all previous progress payments received from OWNER on account of Work done under the Contract referred to above have been applied to discharge in full all obligations of CONTRACTOR incurred in connection with Work covered by prior Applications for Payment numbered 1 thru 1 inclusive; (2) title to all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all liens, claims, security interest and encumbrances (except such as are covered by Bond acceptable to OWNER indemnifying OWNER against any such lien, claim, security interest or encumbrance); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and not defective as that term is defined in the Contract Documents.

CONTRACTOR: Person Services Corp.

By: \_\_\_\_\_ Date: \_\_\_\_\_  
 Michael McEnery

ENGINEER: Lockwood, Andrews & Newnam, Inc.

By: \_\_\_\_\_ Date: \_\_\_\_\_  
 Luis Sanabria, P.E.

APPROVED BY: Harris County Fresh Water Supply District No. 61

By: \_\_\_\_\_ Date: \_\_\_\_\_  
 Darrell A. Barroso, President

APPLICATION FOR PAYMENT  
 FM 1960 AND ELDRIDGE PKWY UTILITY RELOCATIONS  
 OWNER: HARRIS COUNTY FRESH WATER SUPPLY DISTRICT NO. 61  
 LAN PROJECT NO. 120-12094-000-600 (6.8)  
 CONTRACTOR: PERSONS SERVICES CORP.

APPLICATION NO. 1 PERIOD: 04/24/21 TO 07/25/21  
 APPLICATION DATE: 07/26/21

ITEM NO.	ITEM DESCRIPTION	UNIT	CONTRACT QUANTITY	COMPLETED			CONTRACT UNIT PRICE	AMOUNT
				THIS EST.	PREVIOUS	TO DATE		
	<b>Water Line</b>							
1	8-Inch AWWA C-900 Water Line by Trenchless Construction, All Depths, Including Restrained Joints, Bends, and Fittings, Complete in Place	LF	8	0	0	0	\$100.00	\$0.00
2	12-Inch AWWA C-900 Water Line by Trenchless Construction, All Depths, Including Restrained Joints, Bends and Fittings, Complete in Place	LF	2,792	0	0	0	\$120.00	\$0.00
3	12-Inch AWWA C-900 Water Line with Steel Casing by Trenchless Construction, All Depths, Including Restrained Joints, Bends and Fittings, Complete in Place	LF	452	0	0	0	\$180.00	\$0.00
4	AWWA C-900 Water Line Offset on Existing Water Line, All Depths and Diameters, Including Bends, Fittings, and Wet Connect, Complete in Place	EA	3	0.257619	0	0	\$10,500.00	\$2,705.00
5	Fire Hydrant Assembly with Connection to Existing Water Line by Tapping Sleeve and Valve, Including Lead, All Depths, Complete in Place	EA	4	0	0	0	\$6,500.00	\$0.00
6	Fire Hydrant Assembly with Connection to Proposed Water Line, Including Lead and 6-Inch Gate Valve, All Depths, Complete in Place	EA	8	0	0	0	\$7,000.00	\$0.00
7	Removal of Existing Fire Hydrant Assembly, Including Lead and 6-Inch Gate Valve, All Depths, Complete in	EA	11	0	0	0	\$2,800.00	\$0.00
8	8-Inch Gate Valve, Complete in Place	EA	1	0	0	0	\$2,500.00	\$0.00
9	12-Inch Gate Valve, Complete in Place	EA	12	0	0	0	\$5,000.00	\$0.00
10	Service Tap, All Diameters, on 8-Inch Water Line, Including Corporation Valve and Ball Valve Curb Stop; Installation of New Meter Box; Installation of New Water Meter and Meter Box Lid Provided by HCFWSD 61 with Connection to New Service Line; and Relocation of Existing Backflow Preventer with Connections to New Water Meter and Existing Service Line, Complete in Place	EA	2	0	0	0	\$4,000.00	\$0.00
11	Service Tap, All Diameters, on 12-Inch Water Line, Including Corporation Valve and Ball Valve Curb Stop; Installation of New Meter Box; Installation of New Water Meter and Meter Box Lid Provided by HCFWSD 61 with Connection to New Service Line; and Relocation of Existing Backflow Preventer with Connections to New Water Meter and Existing Service Line, Complete in Place	EA	15	0	0	0	\$5,000.00	\$0.00
12	Air Release and Vacuum Relief Valve on Water Line with Manhole, All Depths, Complete in Place	EA	2	0	0	0	\$12,000.00	\$0.00
13	8-Inch Wet Connection, Complete in Place	EA	4	0	0	0	\$2,800.00	\$0.00
14	12-Inch Wet Connection, Complete in Place	EA	5	0	0	0	\$3,000.00	\$0.00
15	Cut, Drain, Grout, Cap, and Abandon 8 Inch Water Line, All Depths, Complete in Place	LF	144	0	0	0	\$15.00	\$0.00
16	Cut, Drain, Grout, Cap, and Abandon 12 Inch Water Line, All Depths, Complete in Place	LF	3,073	0	0	0	\$25.00	\$0.00

APPLICATION FOR PAYMENT  
 FM 1960 AND ELDRIDGE PKWY UTILITY RELOCATIONS  
 OWNER: HARRIS COUNTY FRESH WATER SUPPLY DISTRICT NO. 61  
 LAN PROJECT NO. 120-12094-000-600 (6.8)  
 CONTRACTOR: PERSONS SERVICES CORP.

APPLICATION NO. 1 PERIOD: 04/24/21 TO 07/25/21  
 APPLICATION DATE: 07/26/21

ITEM NO.	ITEM DESCRIPTION	UNIT	CONTRACT QUANTITY	COMPLETED			CONTRACT UNIT PRICE	AMOUNT
				THIS EST.	PREVIOUS	TO DATE		
	<b>Sanitary Sewer</b>							
17	8-Inch SDR 26 Sanitary Sewer by Trenchless Construction, All Depths, Complete in Place	LF	1,803	387.6625	0	387.6625	\$80.00	\$31,013.00
18	8-Inch SDR 26 Sanitary Sewer with Steel Casing by Trenchless Construction, All Depths, Complete in Place	LF	266	23.67368	0	23.67368	\$190.00	\$4,498.00
19	10-Inch SDR 26 Sanitary Sewer by Trenchless Construction, All Depths, Complete in Place	LF	744	82.23	0	82.23	\$200.00	\$16,446.00
20	12-Inch SDR 26 Sanitary Sewer by Trenchless Construction, All Depths, Complete in Place	LF	794	75.68571	0	75.68571	\$280.00	\$21,192.00
21	Sanitary Sewer Service Reconnection, All Depths, Lengths, and Diameters, Complete in Place	EA	15	0	0	0	\$3,500.00	\$0.00
22	Core into Existing Lift Station Wet Well and Connect 2 Proposed 12-Inch Sanitary Sewer Lines, Including All Fittings and Bypass Pumping, Complete in Place	LS	1	0	0	0	\$15,000.00	\$0.00
23	10-Inch C-900 AWWA PVC Green Sanitary Sewer Force Main by Trenchless Construction, All Depths, Including Restrained Joints, Bends, and Fittings, Complete in Place	LF	1,351	535.9	0	535.9	\$80.00	\$42,872.00
24	10-Inch C-900 AWWA PVC Green Sanitary Sewer Force Main with Steel Casing by Trenchless Construction, All Depths, Including Restrained Joints, Bends, and Fittings, Complete in Place	LF	231	42.35294	0	42.35294	\$170.00	\$7,200.00
25	Watertight Pre-Cast Concrete Sanitary Sewer Manhole, All Depths, Complete in Place	EA	22	0	0	0	\$6,500.00	\$0.00
26	Watertight Pre-Cast Concrete Sanitary Sewer Manhole with Vents, All Depths, Complete in Place	EA	7	0	0	0	\$6,500.00	\$0.00
27	Air Release and Vacuum Relief Valve on Sanitary Sewer Force Main with Manhole, All Depths, Complete in Place	EA	1	0	0	0	\$7,000.00	\$0.00
28	10-Inch Wet Connection to Existing Force Main,	EA	2	0	0	0	\$3,500.00	\$0.00
29	Grout, Plug, and Abandon 6-Inch Existing Sanitary Sewer, All Depths, Complete in Place	LF	29	0	0	0	\$10.00	\$0.00
30	Grout, Plug, and Abandon 8-Inch Existing Sanitary Sewer, All Depths, Complete in Place	LF	1,974	0	0	0	\$15.00	\$0.00
31	Grout, Plug, and Abandon 10-Inch Existing Sanitary Sewer, All Depths, Complete in Place	LF	685	0	0	0	\$20.00	\$0.00
32	Grout, Plug, and Abandon 12-Inch Existing Sanitary Sewer, All Depths, Complete in Place	LF	819	0	0	0	\$25.00	\$0.00
33	Grout, Plug, and Abandon 15-Inch Existing Sanitary Sewer, All Depths, Complete in Place	LF	22	0	0	0	\$30.00	\$0.00
34	Grout, Plug, and Abandon Existing Sanitary Sewer Force Main, All Diameters, All Depths, Complete in Place	LF	1,580	0	0	0	\$30.00	\$0.00
35	Grout and Abandon Existing Sanitary Sewer Manholes, All Depths, Complete in Place	EA	17	0	0	0	\$1,400.00	\$0.00

7

APPLICATION FOR PAYMENT  
 FM 1960 AND ELDRIDGE PKWY UTILITY RELOCATIONS  
 OWNER: HARRIS COUNTY FRESH WATER SUPPLY DISTRICT NO. 61  
 LAN PROJECT NO. 120-12094-000-600 (6.8)  
 CONTRACTOR: PERSONS SERVICES CORP.

APPLICATION NO. 1 PERIOD: 04/24/21 TO 07/25/21  
 APPLICATION DATE: 07/26/21

ITEM NO.	ITEM DESCRIPTION	UNIT	CONTRACT QUANTITY	COMPLETED			CONTRACT UNIT PRICE	AMOUNT
				THIS EST.	PREVIOUS	TO DATE		
36	Site Restoration, Including Removing and Replacing Concrete Sidewalks and Driveways; Pavement; and Damaged Turf, Plants, Shrubs, Fences, and Trees, as Required	LS	1	0	0	0	\$350,000.00	\$0.00
37	Implementation and Maintenance of Traffic Control Plan, As Directed by Engineer	LS	1	0	0	0	\$75,000.00	\$0.00
38	<b>Change Order No. 1</b> Implementation and Maintenance of Traffic Control Plan, As Directed by Engineer	LS	1	0	0	0	\$34,400.60	\$0.00

TOTAL WORK COMPLETED TO DATE \$125,926.00  
 (Materials on Hand Only)



APPLICATION FOR PAYMENT  
 FM 1960 AND ELDRIDGE PKWY UTILITY RELOCATIONS  
 OWNER: HARRIS COUNTY FRESH WATER SUPPLY DISTRICT NO. 61  
 LAN PROJECT NO. 120-12094-000-600 (6.8)  
 CONTRACTOR: PERSONS SERVICES CORP.

APPLICATION NO. \_\_\_\_\_  
 APPLICATION DATE 07/26/21

PERIOD: 04/24/21 TO 07/25/21

**Legend**  
 \_\_\_\_\_ = Calendar Days      ~~\_\_\_\_\_~~ = Non-Working Days

Month	Days															
<u>Jan, 2021</u>	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
<u>Feb</u>	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	17	18	19	20	21	22	23	24	25	26	27	28	29			
<u>Mar</u>	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
<u>Apr</u>	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	17	18	19	20	21	22	23	<b>24-NTP</b>	25	26	27	28	29	30	30	
<u>May</u>	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
<u>June</u>	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	17	18	19	20	21	22	23	24	25	26	27	28	29	30		
<u>July</u>	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
<u>Aug</u>	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
<u>Sept</u>	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	17	18	19	20	21	22	23	24	25	26	27	28	29	30		
<u>Oct</u>	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
<u>Nov</u>	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	17	18	19	20	21	22	23	24	25	26	27	28	29	30		
<u>Dec</u>	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
<b>0</b>	Total Days to Date															

**Contract Time Summary**

Notice to Proceed	4/24/21
Original Contract Days	150
Previously Approved Non-Working Days Time Extension	0
Approved Non-Working Days Time Extension This Period	0
Previously Approved Time Extensions by Change Order	0
Approved Time Extensions This Period by Change Order	0
Total Contract Calendar Days and Approved Time Extensions	150
Substantial Completion	9/21/21

**Days Used**

Notice to Proceed	4/24/21
Previous Calendar Days	0
Calendar Days This Period	0
Total Days to Date	<input type="text" value="0"/>
Actual Substantial Completion	<input type="text"/>

**CHANGE ORDER**

No. 1

PROJECT FM 1960 and Eldridge Pkwy Utility Relocations

DATE OF ISSUANCE March 24, 2021 EFFECTIVE DATE March 24, 2021

OWNER HCFWSD No. 61 CONTRACTOR Persons Services Corp.

ENGINEER's Project No. 120-12094-000-600 ENGINEER: Lockwood, Andrews & Newnam, Inc.

You are directed to make the following changes in the Contract Documents.

**ADD**

New Bid Item 38 – Additional Cost for Water Line and Sanitary Sewer PVC Pipe, -  
1 LS @ \$34,400.60 per LS = \$34,400.60

**TOTAL THIS CHANGE ORDER \$34,400.60**

REASON FOR CHANGE ORDER: Delay in access to construction zone.

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price \$ <u>2,380,370.00</u>	Original Contract Times Substantial Completion: <u>150 Days</u> Ready for final payment: _____ days or dates
Net changes from previous Change Orders No. ___ to No. ___ \$ <u>N/A</u>	Net change from previous Change Orders No. ___ to No. ___ _____ Days
Contract Price prior to this Change Order \$ <u>2,380,370.00</u>	Contract Times prior to this Change Order Substantial Completion: _____ Ready for final payment: _____ days or dates
Net Increase (decrease) of this Change Order \$ <u>34,400.60</u>	Net Increase (decrease) of this Change Order _____ Days
Contract Price with all approved Change Orders \$ <u>2,414,770.60</u>	Contract Times with all approved Change Orders Substantial Completion: _____ Ready for final payment: _____ days or dates

RECOMMENDED: By: <u><i>Luis P. Sanabria</i></u> Luis P. Sanabria, P.E. Lockwood, Andrews, & Newnam, Inc. Date: <u>3/24/2021</u>	APPROVED: By: <u><i>Darrell A. Barroso</i></u> Darrell A. Barroso HCFWSD No. 61 Date: <u>3/24/2021</u>	ACCEPTED: DocuSigned by: By: <u><i>Michael McHenry</i></u> Michael McHenry Persons Services Corp. Date: <u>3/24/2021</u>
---	--	---

